

クリーンセンター再整備工事について

- 1 件名：葉山町クリーンセンター再整備工事
- 2 工期：令和4年2月10日から令和7年2月28日まで
- 3 契約金額：¥1,584,000,000円（うち消費税及び地方消費税の額 ¥144,000,000円）
- 4 事業者：共和化工株式会社 関東支店
東京都品川区西五反田7-25-19（共和ビル）
- 5 令和5年度の内容
 - (1) 再整備工事
 - ① 設計：プラント、建築土木
 - ② 建築工事：サテライトセンター、小物類ストックヤード、プラスチックストックヤード、植木剪定枝ストックヤード等
 - ③ 解体工事：ごみ焼却施設（管理棟含む）、びん類ストックヤード、プラスチックストックヤード、ペットボトルストックヤード等
 - (2) クリーンセンターの運営（令和4年度から引き続き運営）
 - ① 既設利用：台貫、可燃ごみピット、ペットボトルストックヤード、びんストックヤード、プラスチックストックヤード、ピロティ
 - ② 仮設利用：容器包装プラスチックストックヤードを植木剪定枝ストックヤード等として利用、蛍光管・電球等・乾電池をピロティ、廃食油を事務所横、白トレイをピット横、洗車場を事務所横
 - ③ 事務所移転：令和4年4月1日から福祉文化会館3階へ移転
 - ④ 持込み制限：家庭系の持込は草木類及び引越し、遺品整理等の臨時ごみとして持込み可能、いずれも電話予約制とする。

工程表	R4	R5	R6	R7
設計	[Bar chart showing design period across R4-R7]			
準備工	[Bar chart showing preparation work across R4-R7]			
A工区：仮設工 ：退出路拡幅工事	[Bar chart showing A-zone temporary work and exit road widening across R4-R7]			
B工区：仮設工 ：除染工事 ：解体工事 ：造成工事 ：新築工事	[Bar chart showing B-zone temporary work, decontamination, demolition, earthwork, and new construction across R4-R7]			
C工区：仮設工 ：解体工事 ：土工事 ：新築工事	[Bar chart showing C-zone temporary work, demolition, earthwork, and new construction across R4-R7]			
D工区：仮設工 ：解体工事 ：新築工事	[Bar chart showing D-zone temporary work, demolition, and new construction across R4-R7]			
外構工事	[Bar chart showing exterior construction across R4-R7]			
試運転・運転指導	[Bar chart showing trial operation and guidance across R4-R7]			
工事ステップ	STEP1	STEP2	STEP3	STEP4

